# Residential Inspection Report



1234 Your Street City, OH 12345-

Prepared for: Ryan Fisher

Prepared by: Arrow Inspection Services, LLC

648 School Avenue

Cuyahoga Falls, OH 44221

## **Definitions**

NOTE: All definitions listed below refer to the property or item listed as inspected on this report at the time of inspection

A Acceptable Functional with no obvious signs of defect.

NP Not Present Item not present or not found.

NI Not Inspected Item was unable to be inspected for safety reasons or due to lack of power, inaccessible,

or disconnected at time of inspection.

M Marginal Item is not fully functional and requires repair or servicing.

D Defective Item needs immediate repair or replacement. It is unable to perform its intended function.

## **General Information**

#### **Property Information**

City Deerfield State OH Zip 44411-

#### **Client Information**

City Atwater State Ohio Zip 44201

Phone Fax ( ) -

## **Inspection Company**

Inspector Name Ryan M. Fisher

Company Name Arrow Inspection Services, LLC

Company Address 648 School Avenue

City Cuyahoga Falls State OH Zip 44221

**Phone** 330-923-0579 **Fax** 330-923-3433

E-Mail arrowinspect@msn.com

File Number 2007-177

#### Conditions

Others Present Home Owner Property Occupied Occupied

Estimated Age built in 1973 Entrance Faces South

**Inspection Date** 07/31/2007

Start Time 12:00 P.M. End Time 3:15 P.M.

Electric On 

Yes 

No 

Not Applicable

Gas/Oil On ○ Yes **②** No ○ Not Applicable

Water On **⊙** Yes **○** No **○** Not Applicable

Temperature 87° F

Weather Sunny Soil Conditions Dry

Space Below Grade Basement

Building Type Single family Garage Detached

Sewage Disposal Septic How Verified Visual Inspection

Water Source Well How Verified Visual Inspection

# **Lots and Grounds**

Note: Wood sidings should be a minimum of 6" above ground. Detection of the presence of concealed moisture, mold or wood decay present behind exterior finishes is beyond the scope of this inspection. Promote positive (+) drainage away from foundation and extend runoff from roofing and downspouts a minimum 10 ft from foundation.

dramage away mom	odition and extend runon from rooming and downspodes a minimum to it from roundation.
A NP NI M D  1.                  2.                  3.                  4.	Driveway: Gravel Walks: Steps/Stoops: Wood Missing handrails Deck: Treated wood Handrails missing, supports to roof not secure, center support post missing
5. 🗌 🖺 🗎 🗎	Deck: Treated wood Handrails missing, The deck has been built below acceptable building standards and is not safe in it's current state(handrails are not safe, leaning). Recommend further evaluation and estimate to bring deck up to an acceptable building standard.
6.	Patio: Balcony: Grading: Negative slope Grading has negative slope and water is
9.	Swale: Pooling due to improper drainage Recommend improvements be made to the grade, swale slope and depth to improve water control Vegetation: Shrubs/Weeds Window Wells: Retaining Walls: Basement Stairwell: Basement Stairwell Drain: Exterior Surface Drain:
	Exterior Surface and Components
A NP NI M D Main Exterior Sur	face
1.	Type: Aluminum siding Gaps not properly sealed at south side
2. \  \  \  \  \  \  \  \  \  \  \  \  \	Trim: Fiborous Fascia: Wood Wood rot at front porch Soffits: Wood Penetration at east peak Entry Doors: Wood Patio Door: Vinyl sliding Windows: Vinyl slider Window seal broken or damaged

	Exterior Surface and Components (Continued)
8.	Storm Windows: Window Screens: Metal Basement Windows: Aluminum casement Exterior Lighting: Surface mount Exterior Electric Outlets: 110 VAC Non-GFCI outlet Hose Bibs: Gate Note: Valves are not operated as part of this inspection, any reference to any valve inspected is visual only unless otherwise noted. Gas Meter: Main Gas Valve:
	Roof
Chimney flue inspec	tion is limited due to height. The inspection covers only the visible portion of the flue.
A NP NI M D Main Roof Surface	e ————————————————————————————————————
1. Method of Insp 2.	Unable to Inspect: 10%  Material: Asphalt shingle Shingles have little or no overhang over drip edge  Ge: +10 -15 years  Flashing: Aluminum  Valleys:  Skylights:  Plumbing Vents: Cast Iron  Electrical Mast: Surface mount  Gutters: Aluminum Need cleaning, Gutters have negative flow and are holding water, Loose nails  Downspouts: Aluminum
13.	Leader/Extension: Plastic underground burial
14. 🛛 🗍 🗍 🗍 🖺	Chimney: Brick Flue/Flue Cap: Clay Crown cracked , Repair chimney mortar crown, Recommend adding rain/snow cap, ) Clay flue deteriorating
16. 🗌 🗎 🗎 🗎	Chimney Flashing: Aluminum Improper installation-counter flashing is not recessed into mortar joints-requires corrections, Loose counter flashing- repair

	Garage/Carport
A NP NI M D Rear Garage ——	
	ure: Tuck under Car Spaces: 3 Garage Doors: Insulated aluminum Door Operation: Mechanized Door Opener: Genie No safety reverse system in operation on door on
5. \  \  \  \  \  \  \  \  \  \  \  \  \	north side  Exterior Surface: Wood  Roof: Asphalt shingle Roof shows signs of deterioration due to acorns, shingles have little or no overhang over dripedge  Roof Structure: 2x4 Truss
8.	Service Doors: Metal Door jam cracked or broken  Ceiling: Exposed framing  Walls: Exposed framing  Floor/Foundation: Poured concrete  Hose Bibs:  Electrical: 110 VAC Install missing junction box cover plates, A
14.	licensed electrician is recommended to evaluate and estimate repairs, Insufficient outlets for space, wires connected outside of box, improper wire for burial, improper wire and breaker for application  Heating: Windows: Gutters: Aluminum Downspouts: Aluminum Leaking, Loose or missing clamps Leader/Extensions: Extend runoff drains to move water away from foundation, Reconnect to downspout where pulling loose
	Electrical
containment system each Bedroom and could guidelines or every to	tectors or alarms, timers, low voltage circuits such as door bells, security, and pet s are beyond the scope of this inspection. Smoke detectors are recommended to be located in one per floor level. Smoke alarms should be tested monthly and replaced per manufacturers en years. Recommend grounded and GFCI protected outlets be installed at all Exterior, arage and Unfinished Basement outlet locations.
A NP NI M D  1. Service Size A  2.	mps: 100 Volts: 220 VAC Service: Aluminum Surface coating of service cable is cracked and may allow water to penetrate inside the cable.
3.	120 VAC Branch Circuits: Copper Covers missing from boxes, Evaluation

by a licensed electrician is recommended, Improper routing

	Electrical (Continued)
4.	240 VAC Branch Circuits: Copper Evaluation by a licensed electrician is recommended, Improper routing, Wires terminate outside protective box
5.	Aluminum Wiring: Conductor Type: Non-metallic sheathed cable Ground: Rod in ground only Smoke Detectors: Battery operated
9.	Manufacturer: Murray Double taps present, Evaluation by a licensed
10. Maximum Capa	electrician is recommended, Improper cover screws
12. 🗌 🗍 🗖 🗍	Breakers: Copper and Aluminum Double tap wiring
13.	Fuses:
14 X 15 X	AFCI: GFCI:
	nded? ○ Yes    No
Basement Electric	
17. Maximum Cana	Manufacturer: Murray
18. Maximum Capa	Main Breaker Size: 50 Amps
20.	Breakers: Copper and Aluminum
21.	Fuses:
22.	AFCI:
23.	GFCI:
24. Is the panel bo	nded? ○ Yes    No

A NP NI M D  1. \( \text{\rightarrow} \) \( \t	Structure Type: Wood frame Foundation: Block Stair step cracks Differential Movement: Crack with displacement Cracks will require monitoring
4. \  \  \  \  \  \  \  \  \  \  \  \  \	Beams: Steel I-Beam Bearing Walls: Frame Joists/Trusses: 2x8 Joists have been modified and will require evaluation
7.	Piers/Posts: Steel posts Improper post type for load. Floor/Slab: Poured slab Cracks Stairs/Handrails: Wood stairs with wood handrails Subfloor: Dimensional wood
	Attic
A NPNI M D	
Main Attic ———————————————————————————————————	Dection: In the attic Unable to Inspect: 20% Roof Framing: 2x6 Rafter Sheathing: Dimensional wood Mold like subdtance present Ventilation: Gable and soffit vents Insufficient ventilation for size of structure, Vents covered or blocked, Recommend additional ventilation be installed

Basement		
A NP NI M D Main Basement —		
1.		
Fireplace/Wood Stove		
A NP NI M D  Basement Fireplace  1.		
Heating System		
Mechanical equipment tested for functional operation at time of inspection only. No life expectancy is expressed or implied. Inspection does not determine balancing or sizing of system. The inspection covers only the visible components of the heating system. Hidden problems may exist that are not documented in this report. Annual cleaning and servicing recommended for best performance and life expectancy.  A NP NI M D		
Basement Heating System  1.  Heating System Operation: Appears functional Service recommended, no oil  2. Manufacturer: Rheem  3. Type: Forced air Capacity:  4. Area Served: Whole building Approximate Age: Unknown  5. Fuel Type: oil  6.  Heat Exchanger:  7. Unable to Inspect: 100%  8.  Blower Fan/Filter:		

	Heating System (Continued)
10.	Draft Control: Automatic Flue Pipe: Single wall Humidifier: Thermostats: Programmable Fuel Tank: Oil tank Under south deck Destos: No
	Plumbing
Approx. 200 gallons	or functional operation at time of inspection only. No life expectancy is expressed or implied. of water was pushed through sewer drain lines to verify functional drainage of public sewer or conditioning/filtering systems are not within the scope of this inspection. Recommended as 55-65 psi.
A NP NI M D  1.                  2.                  3.	Service Line: Polybutelene Main Water Shutoff: Basement A licensed plumber is recommended to evaluate and estimate repairs, handle broke Water Lines: Copper Not properly supported in hangers
4.	Drain Pipes: Cast iron A licensed plumber is recommended to evaluate and estimate repairs, needs hangers on pvc drain pipe
5. \( \text{\begin{aligned}	Service Caps: Accessible Vent Pipes: Cast iron Gas Service Lines:
Basement Water I	Heater — Water Heater Operation: Functional at time of inspection
9. Manufacturer:	Whirlpool
	: E1F50RD045V Serial Number: 0415130744
	c Capacity: 50 Gal.
13. □ ⊠ □ □ □	ge: week 15 2004 Area Served: Whole building Flue Pipe:
14.	TPRV and Drain Tube: Missing Missing drain tube, Not inspected due to possible leaks to valve after opening

# **Bathroom**

Inspection does not cover any damage concealed by rugs, carpeting, wall paneling, furniture or fixtures. Typical wall/ceiling minor cracks/touch ups are considered normal and are not listed in report.

	·
A NPNI M D	
1st floor main Ba	throom ———————————————————————————————————
1. 🗆 🖾 🗆 🗆 🗆	
	Coiling: mantuma maint
====	Ceiling: Texture paint
3	Walls: Wallpaper Crack in shower needs sealed
4. 🛛 🗌 🗎 🔲	Floor: Vinyl floor covering
5. 🖾 🗆 🗆 🗆 🗆	Doors: Hollow wood
$6. \square \square \square \square$	Windows: Aluminum slider
7. 一一一一一	Electrical: 110 VAC Non-GFCI circuit
	Counter/Cabinet: Laminate and wood Resecure vanity base cabinet,
	Resecure vanity sink bowl to base cabinet
9.	<del>_</del>
====	Sink/Basin: Molded single bowl The sink is loose
10.	Faucets/Traps: Moen fixtures with a PVC trap Worn finish
11. 🛛 🗌 🗎 🔲	Tub/Surround: Fiberglass tub and fiberglass surround
12. 🛛 🗌 🔲 🔲	Toilets: Mancesa
13.	HVAC Source: Heating system register
14.	Ventilation: Electric ventilation fan and window
	V:tobon
	Kitchen
Annlianese are toote	d for functional operation at time of inspection only. No life expectancy is expressed or
	acco not cover any admage confecued by rago, carpenny, man panemny, ranntale or instance.
A NPNI M D	does not cover any damage concealed by rugs, carpeting, wall paneling, furniture or fixtures. ninor cracks/touch ups are considered normal and are not listed in report.
	minor cracks/touch ups are considered normal and are not listed in report.
A NPNI M D	ninor cracks/touch ups are considered normal and are not listed in report.
A NP NI M D  1st Floor Kitchen	minor cracks/touch ups are considered normal and are not listed in report.
A NP NI M D  1st Floor Kitchen  1.	Cooking Appliances: Ventilator:
A NP NI M D  1st Floor Kitchen  1.	Cooking Appliances: Ventilator: Disposal: Wiring present under sink, not recommended for septic
A NP NI M D  1st Floor Kitchen  1.	Cooking Appliances: Ventilator: Disposal: Wiring present under sink, not recommended for septic systems
A NP NI M D  1st Floor Kitchen  1.	Cooking Appliances: Ventilator: Disposal: Wiring present under sink, not recommended for septic systems Dishwasher:
A NP NI M D  1st Floor Kitchen  1.	Cooking Appliances: Ventilator: Disposal: Wiring present under sink, not recommended for septic systems Dishwasher: nt? O Yes  No
A NP NI M D  1st Floor Kitchen  1.	Cooking Appliances: Ventilator: Disposal: Wiring present under sink, not recommended for septic systems Dishwasher: nt? O Yes  No Trash Compactor:
A NP NI M D  1st Floor Kitchen  1.	Cooking Appliances: Ventilator: Disposal: Wiring present under sink, not recommended for septic systems Dishwasher: nt? O Yes ② No Trash Compactor: Refrigerator:
A NP NI M D  1st Floor Kitchen  1.	Cooking Appliances: Ventilator: Disposal: Wiring present under sink, not recommended for septic systems Dishwasher: nt? O Yes ② No Trash Compactor: Refrigerator: Microwave:
A NP NI M D  1st Floor Kitchen  1.	Cooking Appliances: Ventilator: Disposal: Wiring present under sink, not recommended for septic systems Dishwasher: nt? O Yes ② No Trash Compactor: Refrigerator: Microwave: Sink: Stainless Steel
A NP NI M D  1st Floor Kitchen  1.	Cooking Appliances: Ventilator: Disposal: Wiring present under sink, not recommended for septic systems Dishwasher: nt? O Yes ② No Trash Compactor: Refrigerator: Microwave:
A NP NI M D  1st Floor Kitchen  1.	Cooking Appliances: Ventilator: Disposal: Wiring present under sink, not recommended for septic systems Dishwasher: nt? O Yes   No Trash Compactor: Refrigerator: Microwave: Sink: Stainless Steel Electrical: 110 VAC Non-GFCI circuit
A NP NI M D  1st Floor Kitchen  1.	Cooking Appliances: Ventilator: Disposal: Wiring present under sink, not recommended for septic systems Dishwasher: nt? O Yes  O No Trash Compactor: Refrigerator: Microwave: Sink: Stainless Steel Electrical: 110 VAC Non-GFCI circuit Plumbing/Fixtures: PVC
A NP NI M D  1st Floor Kitchen  1.	Cooking Appliances: Ventilator: Disposal: Wiring present under sink, not recommended for septic systems Dishwasher: nt? O Yes ② No Trash Compactor: Refrigerator: Microwave: Sink: Stainless Steel Electrical: 110 VAC Non-GFCI circuit Plumbing/Fixtures: PVC Counter Tops: ceramic tile
A NP NI M D  1st Floor Kitchen  1.	Cooking Appliances: Ventilator: Disposal: Wiring present under sink, not recommended for septic systems Dishwasher: nt? O Yes ② No Trash Compactor: Refrigerator: Microwave: Sink: Stainless Steel Electrical: 110 VAC Non-GFCI circuit Plumbing/Fixtures: PVC Counter Tops: ceramic tile Cabinets: Wood
A NP NI M D  1st Floor Kitchen  1.	Cooking Appliances: Ventilator: Disposal: Wiring present under sink, not recommended for septic systems Dishwasher: nt? O Yes ② No Trash Compactor: Refrigerator: Microwave: Sink: Stainless Steel Electrical: 110 VAC Non-GFCI circuit Plumbing/Fixtures: PVC Counter Tops: ceramic tile Cabinets: Wood Ceiling: Texture paint Cracks present
A NP NI M D  1st Floor Kitchen  1.	Cooking Appliances: Ventilator: Disposal: Wiring present under sink, not recommended for septic systems Dishwasher: nt? O Yes   No Trash Compactor: Refrigerator: Microwave: Sink: Stainless Steel Electrical: 110 VAC Non-GFCI circuit Plumbing/Fixtures: PVC Counter Tops: ceramic tile Cabinets: Wood Ceiling: Texture paint Cracks present Walls: Paint
A NP NI M D  1st Floor Kitchen  1.	Cooking Appliances: Ventilator: Disposal: Wiring present under sink, not recommended for septic systems Dishwasher: nt? O Yes ② No Trash Compactor: Refrigerator: Microwave: Sink: Stainless Steel Electrical: 110 VAC Non-GFCI circuit Plumbing/Fixtures: PVC Counter Tops: ceramic tile Cabinets: Wood Ceiling: Texture paint Cracks present Walls: Paint Floor: Vinyl floor covering Loose flooring, raised in areas
A NP NI M D  1st Floor Kitchen  1.	Cooking Appliances: Ventilator: Disposal: Wiring present under sink, not recommended for septic systems Dishwasher: nt? O Yes ③ No Trash Compactor: Refrigerator: Microwave: Sink: Stainless Steel Electrical: 110 VAC Non-GFCI circuit Plumbing/Fixtures: PVC Counter Tops: ceramic tile Cabinets: Wood Ceiling: Texture paint Cracks present Walls: Paint Floor: Vinyl floor covering Loose flooring, raised in areas Windows: Aluminum slider Window has fogging between the layers of
A NP NI M D  1st Floor Kitchen  1.	Cooking Appliances: Ventilator: Disposal: Wiring present under sink, not recommended for septic systems Dishwasher: nt? O Yes ② No Trash Compactor: Refrigerator: Microwave: Sink: Stainless Steel Electrical: 110 VAC Non-GFCI circuit Plumbing/Fixtures: PVC Counter Tops: ceramic tile Cabinets: Wood Ceiling: Texture paint Cracks present Walls: Paint Floor: Vinyl floor covering Loose flooring, raised in areas

# **Bedroom**

Inspection does not cover any damage concealed by rugs, carpeting, wall paneling, furniture or fixtures. Typical wall/ceiling minor cracks/touch ups are considered normal and are not listed in report.

ΑN	PNI M D	
North I	Bedroom	
1. ⊠ [		Closet: Single small
	i i i i i i i i i i i i i i i i i i i	Ceiling: Texture paint Evidence of possible truss uplift-repair as
<b>-</b> · ∟ ∟		required, monitor for further movement
2 M		Walls: Paint
3. ⊠ [	닉닖닗늗	
4. ∐ [		<b>Floor:</b> Hardwood Gapping in hardwood flooring noted, raised possible
		_ moisture
5. ⊠ L	┙⊔⊔∟	Doors: Hollow wood
6. □ □		Windows: Aluminum slider
7. 🔯 🛚	THHE	Electrical: 110 VAC
8. 🛱 🖰	THH:	HVAC Source: Heating system register
- = =	ᅥᅱH片	T TO Source: heading system register
9. <u></u>		
	Bedroom	<b>-</b> -
10.	┙┙	Closet: Single
11. 🔲 🛚	⅃⊔⋈∟	<b>Ceiling:</b> Texture paint Evidence of past or present water staining
12. 🛛 🛚		Walls: Paint
13. 🔲 🛚		Floor: Hardwood Gapping in hardwood flooring noted, raised possible
		moisture
14. 🛛 🗀		Doors: Hollow wood
15.	THRE	Windows: Aluminum slider Moisture present inside the layers of glass
16.	<b>     </b>	Electrical: 110 VAC
17. X	╡∺∺⊧	
	$\exists ert ert ert ert $	HVAC Source: Heating system register
18. 🔲 🖸		
	central B	edroom ———————————————————————————————————
19. 🛛 🖸	┙ШШЬ	Closet: Single
20. 🖂 🗌	┙⊔⊔∟	Ceiling: Texture paint
21. 🛛 🛚		Walls: Paint
22.		Floor: Hardwood Did not refinish inside closet
23. 🔯 🗍		Doors: Hollow wood
24.	╗╗	Windows: Aluminum slider Moisture present inside the layers of glass
25.	THH	Electrical: 110 VAC
26.	THHE	HVAC Source: Heating system register
	a HHH	
~·· ⊔ ∠	$oldsymbol{\sqcup} oldsymbol{\sqcup} oldsymbol{\sqcup} oldsymbol{\sqcup}$	<b>」</b>

1 11/	ınd	na	CC
LIV	шч	υa	LC

Inspection does not cover any damage concealed by rugs, carpeting, wall paneling, furniture or fixtures. Typical wall/ceiling minor cracks/touch ups are considered normal and are not listed in report.

waii/ceiling minor ci	racks/touch ups are considered normal and are not listed in report.
A NP NI M D Living Room Livi	ng Space ————————————————————————————————————
1. 🛛 🗌 🗆 🗆	Closet: Single small
2. 🛛 🗌 🔲 🔲	Ceiling: Texture paint Cracks present
3. 🛛 🔲 🔲 🔲	Walls: Paint
4. 🛛 🗌 🗎 🔲	Floor: Hardwood
5. 🛛 🔲 🔲 🔲	Doors: Solid wood
6.	Windows: Aluminum slider
7.	Electrical: 110 VAC
	HVAC Source: Heating system register
9. ⊠ ∐ ∐ ∐ ∐	Smoke Detector: Battery operated
	Laundry Room/Area
	Lauridry Room/Area
	cover any damage concealed by rugs, carpeting, wall paneling, furniture or fixtures. Typical racks/touch ups are considered normal and are not listed in report.
wan/cennig ininior ci	acks/toden ups are considered normal and are not listed in report.
A NP NI M D	
Basement Laund	
	Closet:
2. 🖾 🗌 🗎 🗎	Ceiling: Exposed framing
3.	Walls: Paint
	Floor: Poured
	Doors:
	Windows: Steel casement
7.⊠□□□□ 8.□⊠□□□	Electrical: 110 VAC
	HVAC Source: Heating system register
10.	Laundry Tub: PVC
	Laundry Tub Drain: ABS
12.	Washer Hose Bib: Gate valves
13.	
	electric to wall
14.	Dryer Vent:
15.	Dryer Gas Line:
16. □ □ □ □	
	Washer Drain: Drains to laundry tub

# **Marginal Summary**

This summary is not the entire report. The complete report may include additional information of concern to the client. It is recommended that the client read the complete report.

## **Lots and Grounds**

- 1. Steps/Stoops: Wood Missing handrails
- 2. Deck: Treated wood Handrails missing, supports to roof not secure, center support post missing



3. Deck: Treated wood Handrails missing, The deck has been built below acceptable building standards and is not safe in it's current state(handrails are not safe, leaning). Recommend further evaluation and estimate to bring deck up to an acceptable building standard.



**4. Swale:** Pooling due to improper drainage Recommend improvements be made to the grade, swale slope and depth to improve water control

## **Exterior Surface and Components**

**5. Main Exterior Surface Type:** Aluminum siding Gaps not properly sealed at south side



- 6. Fascia: Wood Wood rot at front porch
- 7. Soffits: Wood Penetration at east peak
- 8. Windows: Vinyl slider Window seal broken or damaged
- 9. Exterior Electric Outlets: 110 VAC Non-GFCI outlet

#### Roof

- **10. Main Roof Surface Material:** Asphalt shingle Shingles have little or no overhang over drip edge
- 11. Gutters: Aluminum Need cleaning, Gutters have negative flow and are holding water, Loose nails
- **12. West Chimney Flue/Flue Cap:** Clay Crown cracked , Repair chimney mortar crown, Recommend adding rain/snow cap, ) Clay flue deteriorating



13. West Chimney Chimney Flashing: Aluminum Improper installation-counter flashing is not recessed into mortar joints- requires corrections, Loose counter flashing- repair

# **Marginal Summary (Continued)**

# **Garage/Carport**

- **14. Rear Garage Door Opener:** Genie No safety reverse system in operation on door on north side
- **15. Rear Garage Roof:** Asphalt shingle Roof shows signs of deterioration due to acorns, shingles have little or no overhang over dripedge
- 16. Rear Garage Service Doors: Metal Door jam cracked or broken
- 17. Rear Garage Electrical: 110 VAC Install missing junction box cover plates, A licensed electrician is recommended to evaluate and estimate repairs, Insufficient outlets for space, wires connected outside of box, improper wire for burial, improper wire and breaker for application
- 18. Rear Garage Downspouts: Aluminum Leaking, Loose or missing clamps

#### **Electrical**


**19. Service:** Aluminum Surface coating of service cable is cracked and may allow water to penetrate inside the cable.



- **20. 120 VAC Branch Circuits:** Copper Covers missing from boxes, Evaluation by a licensed electrician is recommended, Improper routing
- 21. 240 VAC Branch Circuits: Copper Evaluation by a licensed electrician is recommended, Improper routing, Wires terminate outside protective box



22. Basement Electric Panel Breakers: Copper and Aluminum Double tap wiring



## **Structure**

- 23. Foundation: Block Stair step cracks
- 24. Differential Movement: Crack with displacement Cracks will require monitoring
- **25. Joists/Trusses:** 2x8 Joists have been modified and will require evaluation



#### **Attic**

- 26. Main Attic Sheathing: Dimensional wood Mold like subdtance present
- **27. Main Attic Ventilation:** Gable and soffit vents Insufficient ventilation for size of structure, Vents covered or blocked, Recommend additional ventilation be installed
- 28. Main Attic Wiring/Lighting: 110 VAC Improper routing of attic wiring

# **Marginal Summary (Continued)**

29. Main Attic Moisture Penetration: Ongoing water penetration noted

#### **Basement**

- 30. Main Basement Electrical: 110 VAC Missing covers
- 31. Main Basement Moisture Location: Eastern half

## Fireplace/Wood Stove

32. Basement Fireplace Flue: Metal Recommend cleaning and reinspection

## **Plumbing**

33. Water Lines: Copper Not properly supported in hangers



**34. Drain Pipes:** Cast iron A licensed plumber is recommended to evaluate and estimate repairs, needs hangers on pvc drain pipe





# **Bathroom**

- 35. 1st floor main Bathroom Walls: Wallpaper Crack in shower needs sealed
- 36. 1st floor main Bathroom Electrical: 110 VAC Non-GFCI circuit
- **37. 1st floor main Bathroom Counter/Cabinet:** Laminate and wood Resecure vanity base cabinet, Resecure vanity sink bowl to base cabinet
- 38. 1st floor main Bathroom Sink/Basin: Molded single bowl The sink is loose

#### Kitchen

- 39. 1st Floor Kitchen Electrical: 110 VAC Non-GFCI circuit
- 40. 1st Floor Kitchen Floor: Vinyl floor covering Loose flooring, raised in areas
- **41. 1st Floor Kitchen Windows:** Aluminum slider Window has fogging between the layers of glass

#### **Bedroom**

- **42. North Bedroom Ceiling:** Texture paint Evidence of possible truss uplift-repair as required, monitor for further movement
- **43. North Bedroom Floor:** Hardwood Gapping in hardwood flooring noted, raised possible moisture
- 44. North Bedroom Windows: Aluminum slider
- 45. South Bedroom Ceiling: Texture paint Evidence of past or present water staining
- **46. South Bedroom Floor:** Hardwood Gapping in hardwood flooring noted, raised possible moisture
- **47. South Bedroom Windows:** Aluminum slider Moisture present inside the layers of glass
- **48. South central Bedroom Windows:** Aluminum slider Moisture present inside the layers of glass

# **Arrow Inspection Services, LLC**

# **Marginal Summary (Continued)**

# **Laundry Room/Area**

**49. Basement Laundry Room/Area Washer and Dryer Electrical:** 110-240 VAC Improper routing, secure dryer electric to wall

# **Arrow Inspection Services, LLC**

## Page 16 of 16

# **Defective Summary**

This summary is not the entire report. The complete report may include additional information of concern to the client. It is recommended that the client read the complete report.

#### **Structure**

1. Piers/Posts: Steel posts Improper post type for load.

## **Plumbing**

- 2. Main Water Shutoff: Basement A licensed plumber is recommended to evaluate and estimate repairs, handle broke
- 3. Basement Water Heater TPRV and Drain Tube: Missing Missing drain tube, Not inspected due to possible leaks to valve after opening